



## Wisconsin Department of Transportation

---

June 2, 2015

**Division of Transportation Systems  
Development**

Bureau of Project Development  
4802 Sheboygan Avenue, Rm 601  
P O Box 7916  
Madison, WI 53707-7916

Telephone: (608) 266-1631  
Facsimile (FAX): (608) 266-8459

### NOTICE TO ALL CONTRACTORS:

**Proposal #01: 1390-05-82**  
**Janesville – Fort Atkinson**  
**STH 26 & STH 59 Interchange Area**  
**STH 26**  
**Rock County**

### Letting of June 9, 2015

This is Addendum No. 01, which provides for the following:

#### Special Provisions

Revised Special Provisions	
Article No.	Description
10	Salt Storage Shed, Item SPV.0105.01

The responsibility for notifying potential subcontractors and suppliers of these changes remains with the prime contractor.

Sincerely,

*Mike Coleman*

Proposal Development Specialist  
Proposal Management Section

**ADDENDUM NO. 1**

**1390-05-82**

**June 2, 2015**

**Special Provisions**

**10. Salt Storage Shed, item SPV.0105.01**

*Replace the first paragraph under **A Description** with the following:*

The work shall consist of the design and construction for a permanent pre-engineered wood building based on the Hi-Arch Gambrel, gable truss, or approved equivalent design as provided by Advanced Storage Technology, Inc., Wheeler, Inc., Bulk Storage, Inc., or approved equivalent that satisfies the requirements herein. The building shall be weather tight, and suitable for the bulk storage of salt and other materials used for roadway abrasives. Provide an adjunct structure, hereinafter referred to as the "lean-to", comprised of standard building components, or an approved building system of integrated structural components, complete with necessary foundations designed to support the superstructure. The design of the foundation of the building with the attached lean-to shall be provided as part of the contractor's building design, based information obtained by means of subsurface investigation and geotechnical analysis. The building shall meet or exceed the performance and dimensional criteria and other requirements of these specifications.

*Add the following paragraph after the fifth paragraph under **A Description**:*

Plan details show the Hi-Arch Gambrel building design. Other building styles may be used if plans meeting the contract specifications are submitted as per contract and approved by the Rock County Highway Department and the owner.

*Replace the first paragraph under **B Materials** with the following:*

Furnish a 60'-0" x 112'-0" Bulk Salt Storage Building with concrete foundations, pressure treated wood structure, wood trusses and asphalt shingle roofing system. The design shall be a hi-Arch Gambrel, gable truss, or other approved equivalent building design.

*Replace the second paragraph under **E Payment** with the following:*

Payment is full compensation for designing the hi-arch gambrel, gable truss, or other approved equivalent building; for excavating wall footing; providing all items in this special provision, including, but not limited to the footing/foundation, wall, steel reinforcement, prefabricated structure, roofing, doors, pipe bollards, all electrical materials and components, including underground wiring and conduit; for fabricating, including all cutting, preparing, welding and coating; for installing, transporting, erecting and testing all necessary items; for obtaining all necessary permits; for providing electrical service; for furnishing all construction staking and survey; for the warranty and warranty bond; for performing warranty work; and for furnishing all labor, tools, equipment and incidentals necessary to complete the contract work.

**END OF ADDENDUM**